MEETING MINUTES

Topic: Materials Preview

Sunday, December 3, 2017 9:00am-10:00am

Minutes recorded by Riley DeHeer

Meeting called by Riley

Attendees: All members

Table 1. Record of meeting.

9:00am-9:30am 12/3/17	Main Boxes Riley ■ ½ inch sheet wood: \$25 per sheet □ Compressed plywood too much □ MDF Panel wood looks nice and easy to decorate ■ Support materials: \$3 per 8ft □ 2 inch by 4 inch would reduce visibility □ 1.5 by 2.5 would be a sturdy compromise	Home Depot
9:30am-9:50am 12/3/17	 Hardware Simple stainless hinges for doors: \$3 Flat top 1.25 inch screws for fasteners: \$6 Simple latch that can be modified to be pulled open: \$3 	Home Depot
9:50am-10:00am 12/3/17	Plan for next meeting Assign tasks for the next meeting Set next meeting time Last minute updates if any	Home Depot

Table 2. Tasks Assigned.

Task	Person Assigned	Due Date	Date Complete
CAD Models and BOM sections	All	12/8/17	12/7/17
Final report updates	All	12/11/17	12/11/17

Next formal meeting: Saturday, December 9, 2017 — Clubhouse B — 11:00